



उत्तरपूर्वक्षेत्रीयशिक्षासंस्थान
NORTH EAST REGIONAL INSTITUTE OF EDUCATION
(राष्ट्रीयशैक्षणिकअनुसंधानएवंप्रशिक्षणपरिषद्)
(NATIONAL COUNCIL OF EDUCATIONAL RESEARCH & TRAINING)
(मानवसंसाधनविकासमंत्रालय, भारतसरकारकेअधिनएकस्वायत्तसंगठन)
(An Autonomous Organization under Ministry of HRD, Government of India)
उमियाम, शिलांग - 793103, मेघालय
Umiam, Shillong - 793103, Meghalaya

फोन /Ph. No. : 0364-2570009/17/24/52

ईमेल /Email: nerie.ncert@gmail.com

फैक्स/Fax No. : 0364-2570062/24

वेबसाइट/Web Site: <http://nerie.nic.in>

NO.F.1-24/2017-NERIE/CONST/VOL-XI 4325 - 4328 Dated: 4th December, 2017

To,

The Section Officer,
C&W Section,
NCERT, Sri Aurobindo Marg,
New Delhi-110016.


Sub: Uploading of information related to construction/maintenance work in website for the month of September, 2017-reg.,

Sir,

With reference to the subject cited above, kindly find enclosed herewith the information (1 page) in connection with the Construction and Repair & Maintenance of Residential/Non-Residential Buildings in respect of NERIE, Shillong as on 30.9.2017, to be uploaded in the website of NCERT, New Delhi.

Thanking you,

Yours faithfully,


(B. Barthkur)
Principal

Copy to:-

1. The Head, DITC, NCERT, Sri Aurobindo Marg, New Delhi-110016 with a request to upload the information in the website of the Council.
2. The In-charge ICT, NERIE, Umiam with a request to upload the information in the website of NERIE, Shillong.
3. The Executive Engineer (Civil), CPWD, Cleve Colony, Shillong-793003 for kind information.

SHOWING STATUS OF SFSC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF SEPTEMBER, 2017


| Sl. No | Name of Work | Detail of Original Estimate (in lakhs) | Detail of fund provided by MHRD | Detail of fund Provided by NCERT | Total of fund released to CPWD (till date) (In Rs.) | Present position of work | Additional work not originally approved (if any) | Remarks, if any |
|--------|--|--|---------------------------------|---|---|---|--|-----------------|
| 1 | Plan- land& Building of the Proposed NERIE Building at | | | Fund has been Provided by NCERT since in the year 2000 onwards in various installments. Total funds received till date is Rs 24,16,49,430/- | Rs.24,16,49,430/- | | | |
| a | Administration block | 1390.72 (Revised) | | | | Work completed and handed over. | | |
| b | Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 i/c | 1378.99 (Revised) | | | | 1. Hostel building completed and handed over. 2. Principal Residence completed and taken over. 3. (a) Type- I/12 nos. are yet to be completed. Finishing work is under progress. (b) Type-II/12 nos. quarters completed and taken over. (c) Type-III/12 nos. quarters are yet to be completed. Finishing work is under Progress. (d) Type-IV/10 nos. quarters are completed and handed over. However, Type-IV 6 nos. are not yet taken over as minor works such as fixing of ceiling and exhaust fan in kitchen not yet done. (e) Type- V/5 nos. completed and taken over. (f) Campus road has been constructed. | | |

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

| Sl. No | Name of Work | Detail of Original Estimate | Detail of Fund provided by MHRD | Detail of fund provided by NERIE/ NCERT | Total of fund released to CPWD (till date) (In Lakhs) | Present position Of work | Additional work not originally approved (if any) | Remarks, if any |
|--------|--|-----------------------------|---------------------------------|---|---|---|--|-----------------|
| 1 | Installation of 1 lakh liters Capacity RCC Overhead Tank | 61,73,000/- | Nil | 16,00,000/- | 16,00,000/- | Tenders were called but no response during 1 st & 2 nd & 3 rd call. In the 4 th call tenders received but found ineligible. Approval by the Institute has been given to CPWD for construction of steel water tank within the approved budget. | | |

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN R/O NERIE, SHILLONG

| Sl. No. | Budget Sanctioned under Land & Building (Repair & Maintenance) | Name of work | Expenditure/Fund release to CPWD | Remarks |
|---------|--|--|----------------------------------|---|
| 1 | 25 lakhs | 1. ARMO for Electrical work | 7,11,900/- | ARMO works is under progress |
| | | 2. ARMO for Civil work | - | - |
| | | a. Administrative Block | 6,92,900/- | ARMO works is under progress |
| | | b. Residential Quarters | 7,03,200/- | ARMO works is under progress |
| | | 3. Boring of one no. deep tube well in NERIE campus. | 4,00,000/- | Boring completed; however, pump yet to be installed for making operational. |


Principal
 NERIE, Shillong