



उत्तर पूर्व क्षेत्रीय शिक्षा संस्थान
NORTH EAST REGIONAL INSTITUTE OF EDUCATION
(राष्ट्रीय शैक्षिक अनुसंधान एवं प्रशिक्षण परिषद)
(NATIONAL COUNCIL OF EDUCATIONAL RESEARCH & TRAINING)
(मानव संसाधन विकास मंत्रालय, भारत सरकार के अधीन एक स्वायत्त संगठन)
(An Autonomous Organization under Ministry of HRD, Government of India)
उमियाम, शिलांग – 793103, मेघालय
Umiam – 793103, Shillong, Meghalaya

फोन /Ph. No.: 0364-2570009/17/24/52
फैक्स/Fax No. : 0364-2570062/24

ई मेल/Email: nerie.ncert@gmail.com
वेब साइट/Website: <http://nerie.nic.in>

फा. सं./No.F.1-24/2018-NERIE/CONST/VOL-XI/1363-1366 दिनांक/Date: 27th July, 2018

सेवा में/To.

The Section Officer,
C&W Section,
NCERT, Sri Aurobindo Marg,
New Delhi-110016


विषय/Sub: Uploading of information related to construction/maintenance work in website for the month of November & December, 2017, January to April 2018-reg..

महोदय/Sir,

With reference to the subject cited above, kindly find enclosed herewith the information in connection with the Construction and Repair & Maintenance of Residential/Non-Residential Buildings for the month November & December, 2017, January to April, 2018 in respect of NERIE, Shillong, to be uploaded in the website of NCERT, New Delhi.

धन्यवाद/Thanking you,

भवदीय/Yours faithfully,


(विद्याधर बरठाकुर)/(Bidyadhar Barthakur)
प्राचार्य/Principal

Copy to: -

1. The Head, DITC, NCERT, Sri Aurobindo Marg, New Delhi-110016 with a request to upload the information in the website of the Council.
2. The Executive Engineer (Civil), CPWD, Cleve Colony, Shillong-793003 for kind information.
3. The In-charge ICT, NERIE, Umiam with a request to upload the information in the website of NERIE, Shillong

SHOWING STATUS OF SFSC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF NOVEMBER, 2017


Sl. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land& Building of the Proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 Onwards in various installments. Total funds received till date is Rs 24,16,49,430/-	Rs. 24,16,49,430/-			
a	Administration block	1390.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 i/c	1378.99 (Revised)				1. Hostel building completed and handed over. 2. Principal Residence completed and taken over. 3. (a) Type- I/12 nos. are completed and handing over under progress. (b) Type-II/12 nos. quarters completed and taken over. (c) Type-III/12 nos. quarters are completed and handing over under progress. (d) Type-IV/10 nos. quarters are completed and handed over. However, Type-IV 6 nos. are completed and handing over under progress. (e) Type- V/5 nos. are completed and handing over under progress. (f) Campus road has been constructed		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/ NCERT	Total of fund released to CPWD(till date) (In Lakhs)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Work awarded likely to start soon.		

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN R/O NERIE, SHILLONG

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance)	Name of work	Expenditure/Fund release to CPWD	Remarks
1	25 Lakhs	1.ARMO for Electrical work	7,11,900/-	ARMO works is under progress
		2.ARMO for Civil work	-	-
		a.Administrative Block	6,92,900/-	ARMO works is under progress
		b.Residential Quarters	7,03,200/-	ARMO works is under progress
		3.Boring of one no. deep tube well in NERIE campus.	4,00,000/-	Work is not completed.


 Principal 30/11
 NERIE, Shillong

SHOWING STATUS OF SFSC (PLAN WORK) OF NERIE, SHILLONG, UPTO MONTH OF DECEMBER, 2017


Sl. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
i	Plan- land& Building of the Proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 Onwards in various installments. Total funds received till date is Rs 24,16,49,430/-	Rs. 24,16,49,430/-			
a	Administration block	1390.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 etc	1378.99 (Revised)				1. Hostel building completed and handed over 2. Principal Residence completed and taken over 3. (a) Type- I/12 nos. are completed and handing over under progress. (b) Type-II/12 nos. quarters completed and taken over. (c) Type-III/12 nos. quarters are completed and handing over under progress. (d) Type-IV/10 nos. quarters are completed and handed over. However, Type-IV 6 nos. are completed and handing over under progress. (e) Type- V/5 nos. are completed and handing over under progress. (f) Campus road has been constructed.		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/ NCERT	Total of fund released to CPWD(till date) (In Lakhs)	Present position Of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Work awarded likely to start soon.		

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN RAI NERIE, SHILLONG

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance)	Name of work	Expenditure/Fund release to CPWD	Remarks
1	25 Lakhs	1.ARMO for Electrical work	7,11,900/-	ARMO works is under progress
		2.ARMO for Civil work	-	
		a.Administrative Block	6,92,900/-	ARMO works is under progress
		b.Residential Quarters	7,03,200/-	ARMO works is under progress
		3.Boring of one no. deep tube well in NERIE campus.	4,00,000/-	Work is not completed.


 Principal
 NERIE, Shillong

SHOWING STATUS OF SESC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF JANUARY, 2018


Sl. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land& Building of the Proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 Onwards in various installments. Total funds received till date is Rs 24,66,49,430/-	Rs. 24,66,49,430/-			
a	Administration block	1390.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 etc	1378.99 (Revised)				1. Hostel building completed and handed over 2. Principal Residence completed and taken over 3. (a) Type- I/12 nos. are completed and handing over under progress. (b) Type-II/12 nos. quarters completed and taken over. (c) Type-III/12 nos. quarters are completed and handing over under progress. (d) Type-IV/10 nos. quarters are completed and handed over. However, Type-IV 6 nos. are completed and handing over under progress. (e) Type- V/5 nos. are completed and handing over under progress. (f) Campus road has been constructed.		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/ NCERT	Total of fund released to CPWD(till date) (In Lakhs)	Present position Of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Work awarded likely to start soon.		

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN (A) NERIE, SHILLONG

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance)	Name of work	Expenditure/Fund release to CPWD	Remarks
1	25 Lakhs	1. ARMO for Electrical work	7,11,900/-	ARMO works is under progress
		2. ARMO for Civil work	-	
		a. Administrative Block	6,92,900/-	ARMO works is under progress
		b. Residential Quarters	7,03,200/-	ARMO works is under progress
		3. Boring of one no. deep tube well in NERIE campus.	4,00,000/-	Work is not completed.


 Principal
 NERIE, Shillong

SHOWING STATUS OF SFSC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF FEBRUARY, 2018


Sl. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land& Building of the Proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 Onwards in various installments. Total funds received till date is Rs 24,66,49,430/-	Rs. 24,66,49,430/-			
a	Administration block	1390.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 i/c	1378.99 (Revised)				1. Hostel building completed and handed over 2. Principal Residence completed and taken over 3. (a) Type- I/12 nos. are completed and handing over under progress. (b) Type-II/12 nos. quarters completed and taken over. (c) Type-III/12 nos. quarters are completed and handing over under progress. (d) Type-IV/10 nos. quarters are completed and handed over. However, Type-IV 6 nos. are completed and handing over under progress. (e) Type- V/5 nos. are completed and handing over under progress. (f) Campus road has been constructed.		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/ NCERT	Total of fund released to CPWD(till date) (In Lakhs)	Present position Of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Work awarded likely to start soon.		

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN AND AROUND NERIE, SHILLONG

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance)	Name of work	Expenditure/Fund release to CPWD	Remarks
1	25 Lakhs	1.A.RMO for Electrical work	7,11,900/-	ARMO works is under progress
		2.A.RMO for Civil work	-	
		a.Administrative Block	6,92,900/-	ARMO works is under progress
		b.Residential Quarters	7,03,200/-	ARMO works is under progress
		3.Boring of one no. deep tube well in NERIE campus.	4,00,000/-	Work is not completed.


 Principal
 NERIE, Shillong

SHOWING STATUS OF SESC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF MARCH, 2018


Sl. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land& Building of the Proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 Onwards in various installments. Total funds received till date is Rs 27,45,49,430/-	Rs 27,45,49,430/-			
a	Administration block	1390.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 etc	1378.99 (Revised)				Work completed and handed over. Final bill to be finalized		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/ NCERT	Total of fund released to CPWD(till date) (In Lakhs)	Present position Of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Work awarded likely to start soon.		

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN R/O NERIE, SHILLONG

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance)	Name of work	Expenditure/Fund release to CPWD	Remarks
1	25 Lakhs	1 ARMO for Electrical work	7,11,900/-	ARMO works is under progress
		2 ARMO for Civil work	27,96,100/-	ARMO works is under progress
		a Administrative Block		ARMO works is under progress
		b Residential Quarters	4,00,000/-	Work is not completed.
		3 Boring of one no. deep tube well in NERIE campus.		


 30/7
 Principal
 NERIE, Shillong

SHOWING STATUS OF NESC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF APRIL 2018


	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land& Building of the Proposed NEKII Building at			Fund has been Provided by NCERT since in the year 2000 Onwards in various installments. Total funds received till date is Rs 24,66,49,430/-	Rs 27,45,49,430/-			
a	Administration block	1,190.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 etc	1378.99 (Revised)				Work completed and handed over. Final bill to finalized		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/ NCERT	Total of fund released to CPWD(till date) (In Lakhs)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Work awarded likely to start soon.		

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN R/O NERIE, SHILLONG

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance)	Name of work	Expenditure/Fund release to CPWD	Remarks
1	25 Lakhs	1.ARM0 for Electrical work	7,11,900/-	ARM0 works is under progress
		2.ARM0 for Civil work		
		a Administrative Block	27,96,100/-	ARM0 works is under progress
		b Residential Quarters		ARM0 works is under progress
		3.Boring of one no. deep tube well in NERIE campus.	4,00,000/-	Work is not completed.


 Principal
 NERIE, Shillong