



उत्तर पूर्व क्षेत्रीय शिक्षा संस्थान
NORTH EAST REGIONAL INSTITUTE OF EDUCATION

(राष्ट्रीय शैक्षिक अनुसंधान एवं प्रशिक्षण परिषद)
(NATIONAL COUNCIL OF EDUCATIONAL RESEARCH & TRAINING)

(मानव संसाधन विकास मंत्रालय, भारत सरकार के अधीन एक स्वायत्त संगठन)
(An Autonomous Organization under Ministry of HRD, Government of India)

उमियाम, शिलांग – 793103, मेघालय
Umiam – 793103, Shillong, Meghalaya

फोन /Ph. No. : 0364-2570009/17/24/52

फैक्स/Fax No. : 0364-2570062/24

ई मेल/Email : nerie.ncert@gmail.com

वेब साइट/Website : http://nerie.nic.in

No.F.1-24/2015-NERIE/CONST/Vol.VII/3408/3413

Date: 29th February, 2016

To,

The Section Officer,
C & W Section,
NCERT, Sri Aurobindo Marg,
New Delhi - 110016.

Sub: Uploading of information related to construction/maintenance work in website –
reg.,

Sir,

With reference to your email dated 5th February, 2016 on the subject cited above, kindly find enclosed herewith the information (1 page) in connection with the Construction and Repair & Maintenance of Residential / Non-Residential Buildings in respect of NERIE, Shillong as on 29.02.2016, as obtained from CPWD, to be uploaded in the website of NCERT, New Delhi.

Also, kindly intimate us if the information is to be uploaded on monthly basis in the website.

Thanking you,

Encl: As stated above.

Yours faithfully,

(A. Sukumar)
Principal

Copy to:-

1. The Head, DITC, NCERT, Sri Aurobindo Marg, New Delhi – 110016 with a request to upload the information in the website of the Council.
2. The In-charge ICT, NERIE, Umiam with a request to upload the information in the website of NERIE, Shillong.

Statement Showing Status of SFSC (Plan Work) of NERIE, Shillong


Sl. No	Name of Work	Detail of Original Estimate (In Lakhs)	Detail of fund provided by MHRD	Detail of fund provided by NCERT	Total fund released to CPWD (till date) (In Rs.)	Present Position of work	Additional work not originally approved (If any)	Remarks, if any
1	Plan-land & Building of the proposed NERIE building at			Fund has been provided by NCERT since the year 2000 onwards in various installments. Total funds received till date is Rs. 23,08,52,430/-	23,08,52,430/-			
a	Administration Block	1390.72 (Revised)						Work completed and handed over
b	Hostel, Principal Residence, Type-I,II,III/12 Nos., T-IV/16 Nos., T-V/5 i/c	1378.99 (Revised)						Work in Type-II - Nos., Type-IV - 10 Nos. completed. Tenders for the balance quarters is called and under scrutiny in Chief Engineer's office

Statement Showing Status of Other Construction Works

Sl. No	Name of Work	Detail of Original Estimate	Detail of fund provided by MHRD	Detail of fund provided by NCERT	Total fund released to CPWD (till date) (In Lakhs)	Present Position of work	Additional work not originally approved (If any)	Remarks, if any
-	-	-	-	-	-	-	-	-

Status Report on progress of work on Repair & Maintenance of Residential / Non-Residential Buildings in r/o NERIE, Shillong:

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance) under Non - Plan	Expenditure	Remarks
1	10 Lakhs	NIL	The buildings of NERIE, Shillong have been newly constructed. As such, no works under Repair & Maintenance is required to be done.


PRINCIPAL
NERIE, Shillong