



उत्तरपूर्वक्षेत्रीयशिक्षासंस्थान  
NORTH EAST REGIONAL INSTITUTE OF EDUCATION  
(राष्ट्रीयशैक्षणिकअनुसंधानएवंप्रशिक्षणपरिषद्)  
(NATIONAL COUNCIL OF EDUCATIONAL RESEARCH & TRAINING)  
(मानवसंसाधनविकासमंत्रालय, भारतसरकारकेअधिनएकस्वायत्तसंगठन)  
(An Autonomous Organization under Ministry of HRD, Government of India)  
उमियाम, शिलांग - 793103, मेघालय  
Umiam, Shillong - 793103, Meghalaya

फोन /Ph. No. : 0364-2570009/17/24/52

ईमेल /Email: [nerie.ncert@gmail.com](mailto:nerie.ncert@gmail.com)

फैक्स/Fax No. : 0364-2570062/24

वेबसाइट/Web Site: <http://nerie.nic.in>

NO.F.1-24/2017-NERIE/CONST/VOL-X/1623

Dated: 25<sup>th</sup> August, 2017

To,

The Section Officer,  
C&W Section,  
NCERT, Sri Aurobindo Marg,  
New Delhi-110016.


Sub: Uploading of information related to construction/maintenance work in website for the month of July, 2017-reg.,

Sir,

With reference to the subject cited above, kindly find enclosed herewith the information (1 page) in connection with the Construction and Repair & Maintenance of Residential/Non-Residential Buildings in respect of NERIE, Shillong as on 31.7.2017, to be uploaded in the website of NCERT, New Delhi.

Thanking you,

Yours faithfully,

  
25/8  
(B. Barhakur)  
Principal

Encl: As stated above.

Copy to:-

1. The Head, DITC, NCERT, Sri Aurobindo Marg, New Delhi-110016 with a request to upload the information in the website of the Council.
2. The In-charge ICT, NERIE, Umiam with a request to upload the information in the website of NERIE, Shillong.
3. The Executive Engineer (Civil), CPWD, Cleve Colony, Shillong-793003 for kind information.

STATEMENT SHOWING STATUS OF SFSC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF JULY, 2017

Sl. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land& Building of the Proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 onwards in various installments. Total funds received till date is Rs 24,16,49,430/-	Rs 24,16,49,430/-			
a	Administration block	1390.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 1/2	1378.99 (Revised)				1. Hostel building completed and handed over. 2. Principal Residence completed and taken over. 3. (a) Type- I/12 nos. are yet to be completed. Finishing work is under progress. (b) Type-II/6 nos. quarters completed and taken over and another 6 nos. yet to be taken over. (c) Type-III/12 nos. quarters are yet to be completed. Finishing work is under Progress. (d) Type-IV/10 nos. quarters are completed and handed over. However, Type-IV 6 nos. are not yet taken over as minor works such as fixing of ceiling and exhaust fan in kitchen not yet done. (e) Type- V/5 nos. completed and taken over. (f) Campus road has been constructed.		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/ NCERT	Total of fund released to CPWD (till date) (In Lakhs)	Present position Of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Tenders were called but no response during 1 <sup>st</sup> & 2 <sup>nd</sup> & 3 <sup>rd</sup> call. In the 4 <sup>th</sup> call tenders received.	-	-
2	Boring of one no. deep tube Well in NERIE campus	13,83,000/-	Nil	4,00,000/-	4,00,000/-	Work completed.	-	-
3	A/R & M/O for Electrical Works.	7,11,900/-	Nil	2,00,000/-	2,00,000/-		-	-
4	A/R & M/O for Civil Works.		Nil					
a	Administrative Block	6,92,900/-	Nil	2,00,000/-	2,00,000/-			
b	Residential Quarters	7,03,200/-	Nil	2,00,000/-	2,00,000/-			

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN R/O NERIE, SHILLONG

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance) under Non-Plan	Expenditure	Remarks
1	NIL	NIL	

*AB...*  
Principal  
NERIE, Shillong